

**Clubhouse Renovation Schedule
for MAIN HALL, CARD ROOM and CRAFT ROOM
Start date Monday May , 2011 (PHASE 1)**

Date	Day	Contractor	Work to be done
late in April	TBA	Nuce Acoustics	Drywall repair will be done prior to this schedule going into affect
2-May	Monday	Nuce Acoustics	Grids and ceiling tile removal in Main hall, card and craft rooms
3	Tuesday	Allied A/C and Action Elect.	install flex duct work to move the supply vents to fit the 2x2 grids- electric to be reviewed for changes
4	Wed	Lowes Paint	cut in ceilings with primer and first coat
5	Thursday	Lamko floors	Remove existing vinyl and carpet floors
6	Friday	Lamko floors	Remove existing vinyl and carpet floors
9	Monday	Lamko floors	Remove existing vinyl and carpet floors
10	Tuesday	Nuce acoustics	replace grids - tiles to be installed later
11	Wed	Nuce acoustics	replace grids - tiles to be installed later
12	Thursday	Action electric	Install 20 new spot and 31 light fixtures
13	Friday	Action electric	Install 20 new spot and 31 light fixtures
16	Monday	Lowes Paint	Paint all 3 rooms -primer and 2 finish coats
17	Tuesday	Lowes Paint	Paint all 3 rooms -primer and 2 finish coats
18	Wed	Lamko Floors	install tile floors an borders
19	Thursday	Lamko Floors	install tile floors an borders
20	Friday	Lamko Floors	install tile floors an borders
23	Monday	Lamko Floors	install tile floors an borders
24	Tuesday	Lamko Floors	install tile floors an borders
25	Wed	Lamko Floors	install tile floors an borders
26	Thursday	Lamko Floors	install tile floors an borders
27	Friday	Lamko Floors	install tile floors an borders

Install of tile floors and borders will continue until June 6

As of April 29th the completion date for the Main Hall, Card and Craft rooms is June 6th

The full work Schedule for June will posted as we get closer to the end of May

The work in the Game Room and Library will start directly after the 1st phase

NOTE: There will be a limited access to areas of the Clubhouse (caution tape will mark areas that will hae no access- The game room and Library will be open during the 1st Phase construction